



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Kathmandu, Nepal
 Ph. No. 01-5261024

Date: - December 27, 2024



Progress Update of Nagdhunga Tunnel Construction Project.

2. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Status	Remarks
1	Main Tunnel	2688.00	Completed	Breakthrough: 15 April-2024
2	Evacuation Tunnel	2557.00		Breakthrough: 07 Aug-2023
3	Working Audit	126.00		
4	Cross Passage	128.00		

3. Concrete Lining Works in Tunnel: 2811 m (100%) Completed including Main Tunnel, Evacuation Tunnel, Working Adit and Cross Passage.

4. Structures:

S.N.	Structure	Total (Nos)	Status
1	Underpass	3	Completed
2	Box Culvert	4	Completed
3	Overpass	1	Completed
4	Bridge	3	Completed
5	Flyover	1	Ongoing (95% land compensation completed), (Substructure and Erection of steel girder completed, Parapet works ongoing)

5. Pavement Works:

S.N.	Pavement	Total Length, m	Update Status	
			Total Progress, m	Remaining, m
1	CRCP (Main Tunnel)	2688	935.50	1752.50
2	JRCP	983.82	501.40	482.42
3	RCP	2800.45	551.20	2249.25
Total		6472.27	1988.10	4484.17
In percentage			30.72 %	69.28 %

6. Overall Progress:

- **Physical: 83.75%** (approximately)
- **Financial: 76.68%** (excluding mobilization, Up to the end of November 2024)

(Er. Gyanendra Kumar Jha)
 Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Date: - November 29, 2024

Kathmandu, Nepal
Ph. No. 01-5261024



Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough: 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough: 07 Aug-2023
3	Working Adit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- **2811 m (100%) Completed** including Main Tunnel, Evacuation Tunnel, Working Adit and Cross Passage.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (Substructure and Erection of steel girder completed, superstructure works ongoing)
Total		12	11

4. Overall Progress:

- **Physical: 82.70%** (approximately)
- **Financial: 75.86%** (excluding mobilization, Up to the end of October 2024)

Sanjay Panthi
29 Dec 2024

(Sanjay Panthi)

Deputy Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Kathmandu, Nepal
Ph. No. 01-5261024

Date: - October 27, 2024



Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough: 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough: 07 Aug-2023
3	Working Adit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- **2811 m (100%) Completed** including Main Tunnel, Evacuation Tunnel, Working Adit and Cross Passage.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (5 substructure completed, superstructure ongoing)
Total		12	11

4. Overall Progress:

- **Physical: 81.90%** (approximately)
- **Financial: 75.86%** (excluding mobilization, up to the end of September 2024)

Oct 27

(Sanjaya Panthi)

Deputy Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Kathmandu, Nepal
Ph. No. 01-5261024

Date: - September 22, 2024



Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough: 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough: 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- 2516 m (93.60%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (5 substructure completed, superstructure ongoing)
Total		12	11

4. Overall Progress:

- **Physical: 80.50%** (approximately)
- **Financial: 74.70%** (excluding mobilization, up to the end of August 2024)

(Er. Gyanendra Kumar Jha)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024

Date: - August 25, 2024

Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough: 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough: 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- 2281 m (84.85%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (5 substructure completed, superstructure ongoing)
Total		12	11

4. Overall Progress:

- **Physical: 78.859%** (approximately)
- **Financial: 73.37%** (excluding mobilization, Upto the end of July 2024)

N. Man Shrestha

(Nabin Man Shrestha)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads

Development Cooperation Implementation Division

Nagdhunga Tunnel Construction Project



Ref. No.

Kathmandu, Nepal

Date: - July 19, 2024

Progress Update of Nagdhunga Tunnel Construction Project

2. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough: 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough: 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- 2348.5 m (88.02%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (5 substructure completed, superstructure ongoing)
Total		12	11

4. Overall Progress:

- **Physical:** 77.622% (approximately)
- **Financial:** 72.19% (excluding mobilization, Upto the end of May 2024)

N.M. Shrestha

(Nabin Man Shrestha)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads

Development Cooperation Implementation Division

Nagdhunga Tunnel Construction Project



Ref. No.

Kathmandu, Nepal

Date: - June 20, 2024

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough : 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- 2116.30 m (78.70%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (5 substructure completed, superstructure ongoing)
Total		12	11

4. Overall Progress:

- **Physical: 76.481%** (approximately)
- **Financial: 69.31%** (excluding mobilization, Up to the end of March 2024)

N.M.Sr.

(Nabin Man Shrestha)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Kathmandu, Nepal
Ph. No. 01-5261024



Date: - 19th May 2024

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough : 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- 2045.40 m (76.10%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (5 substructure completed, superstructure remaining)
Total		12	11

4. Overall Progress:

- **Physical: 74.361%** (approximately)
- **Financial: 69.31%** (excluding mobilization, Up to the end of March 2024)


(Nabin Man Shrestha)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Kathmandu, Nepal
Ph. No. 01-5261024



Date: - April 18, 2024

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2688.00	Breakthrough : 15 April-2024
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5499.00	-
In percentage			100.00 %	0.00 %

2. Concrete Lining Works in Tunnel:

- 2005.90 m (74.60%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (5 substructure completed, superstructure remaining)
Total		12	11

4. Overall Progress:

- **Physical: 72.616%** (approximately)
- **Financial: 66.81%** (excluding mobilization, Up to the end of January 2024)

N. M. Shrestha

(Nabin Man Shrestha)

Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division

Nagdhunga Tunnel Construction Project

Ref. No.

Kathmandu, Nepal

Date: January 23, 2024

Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2633.40	54.60
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5444.40	54.60
In percentage			99.00 %	1.00 %

2. Concrete Lining Works in Tunnel:

- 1492.00 m (53.10%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (Among 5, 3 Substructure and all foundation completed)
Total		12	11

4. Overall progress:

- **Physical: 69.15%** (approximately)
- **Financial: 63.96%** (excluding mobilization, Up to the end of November 2023)

(Govinda Dumar)
Deputy Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Kathmandu, Nepal
Ph. No. 01-5261024

Date: - December 27, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2589.40	98.60
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5400.40	98.60
In percentage			98.20 %	1.80 %

2. Concrete Lining Works in Tunnel:


- 1396.00 m (51.90%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (Among 5, 3 Substructure and all foundation completed)
Total		12	11

4. Overall progress:

- Physical: 67.61% (approximately)
- Financial: 62.49% (excluding mobilization, Up to the end of November 2023)


(Govinda Dumar)
Deputy Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5263024

Date:- November 21st, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2487.40	200.60
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5298.40	200.60
In percentage			96.40 %	3.60 %

2. Concrete Lining Works in Tunnel:

- 1385.50 m (51.50%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), (Among 5, 3 Substructure and all foundation completed)
Total		12	11

4. Overall progress:

- Physical: 65.357% (approximately)
- Financial: 60.82% (excluding mobilization, Up to the end of September 2023)

N. M. Shrestha
(Nabin Man Shrestha)
Project Director



Nagdhunga Tunnel Construction Project

Ref No.



Kathmandu, Nepal

Date: October 17, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2410.40	277.60
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5321.40	277.60
In percentage			95.00 %	5.00 %

2. Concrete Lining Works in Tunnel:

- 1316.35 m (49.00%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), 3 foundations and 2 substructure out of 5 completed)
Total		12	11

4. Overall progress:

- Physical: 63.542%(approximately)
- Financial: 58.92% (excluding mobilization, Up to the end of August 2023)

N M S K

(Nabin Man Shrestha)
Project Director



Nagdhunga Tunnel Construction Project

Ref. No.

Kathmandu, Nepal

Date: 26th September 2023

Progress Update of Nagdhunga Tunnel Construction Project,

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)	
			Total Progress, m	Remaining, m
1	Main Tunnel	2688.00	2340.40	347.60
2	Evacuation Tunnel	2557.00	2557.00	Breakthrough : 07 Aug-2023
3	Working Audit	126.00	126.00	-
4	Cross Passage	128.00	128.00	-
Total		5499.00	5151.40	347.60
In percentage			93.70	6.30%

2. Concrete Lining Works in Tunnel:

- 1253.45 m (46.60%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), 3 foundations and 2 substructure out of 5 completed)
Total		12	11

4. Overall progress:

- Physical: 61.311%(approximately)
- Financial: 57.27% (excluding mobilization, Up to the end of July 2023)

N. M. Shrestha

(Nabin Man Shrestha)

Project Director



Nagdhunga Tunnel Construction Project



Ref. No.

Kathmandu, Nepal

Date:- 24 August, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	998.80	1233.40	2232.20
2	Evacuation Tunnel	2557.00	Breakthrough: 07 Aug-2023		2557.00
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	72.55	55.45	128.00
Total		5499.00			5043.20
In percentage					91.70 %

2. Concrete Lining Works in Tunnel:

- 1168.55 m (43.50%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), 3 foundations and 2 substructure out of 3 completed)
Total		12	11

4. Overall progress:

- Physical: 59.455%(approximately)
- Financial: 55.27% (excluding mobilization, Up to the end of June 2023)


(Nabin Man Shrestha)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024



PDF FILE

Date: July 24, 2023

Progress Update of Nagdhunga Tunnel Construction

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2648.00	973.80	1199.00	2172.80
2	Evacuation Tunnel	2537.00	1309.70	1209.10	2518.80
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	60.50	55.45	115.95
	Total	5499.00			4933.55
	In percentage				89.70 %

2. Concrete Lining Works in Tunnel:

- 1106.55 m (41.20%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), 3 foundations and 2 substructure out of 5 completed)
	Total	12	11

4. Overall progress:

- Physical: 56.897% (approximately)
- Financial: 59.39% (including mobilization)

(Geviada Damaria)
Deputy Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024

Date:-June 18, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	937.80	1133.20	2071.00
2	Evacuation Tunnel	2557.00	1266.70	1138.10	2404.80
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	55.45	55.45	110.90
Total		5499.00	2259.95	2452.75	4712.70
In percentage					85.70 %

2. Concrete Lining Works in Tunnel:

- 965.70 m (35.90%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), 3 foundations and 2 substructure out of 5 completed)
Total		12	11

4. Overall progress:

- Physical: 55.136%(approximately)
- Financial: 58.70% (including mobilization)

N. M. S. T. A.
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024

Date: - May 17, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	925.80	1076.80	2002.60
2	Evacuation Tunnel	2557.00	1221.70	1084.10	2305.80
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	38.10	48.15	86.25
Total		5499.00	2185.60	2335.05	4520.65
In percentage					82.20 %

2. Concrete Lining Works in Tunnel:

- 965.70 m (35.90%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), 3 foundations and 2 substructure out of 5 completed)
Total		12	11

5. Overall progress:

- Physical: 53.42% (approximately)
- Financial: 58.32% (including mobilization)

N.M. Jha

Project Director



Nagdhunga Tunnel Construction Project

Kathmandu, Nepal
Ph. No. 01-5261024

Date: April 18, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	903.80	1016.80	1920.60
2	Evacuation Tunnel	2557.00	1205.20	1018.10	2223.30
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	38.10	48.15	86.25
	Total	5499.00	2147.10	2209.05	4356.15
	In percentage				79.20 %

2. Concrete Lining Works in Tunnel:

- 965.70 m (35.90%) of Main Tunnel.

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed), 3 foundations and 2 substructure out of 5 completed)
	Total	12	11

4. Earthwork:

- Roadway Excavation: 78.23%
- Embankment Filling: 71.68%

5. Overall progress:

- Physical: 51.40% (approximately)
- Financial: 57.10% (including mobilization)

Prasanna
Asst. Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024

Date:- March 12, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	893.80	976.00	1869.80
2	Evacuation Tunnel	2557.00	1147.20	980.60	2127.80
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	38.10	36.10	74.20
Total		5499.00	2079.10	2118.70	4197.80
In percentage					76.30 %

2. Concrete Lining Works in Tunnel:

- 977.70 m (34.80%)

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed, 3 foundations and 2 substructures out of 5 completed)
Total		12	11

4. Earthwork:

- Roadway Excavation: 79.20%
- Embankment Filling: 70.50%

5. Overall progress:

- Physical: 50.15% (approximately)
- Financial: 54.39% (including mobilization)


3.12
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024

Date:- February 17, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	871.80	941.20	1813.00
2	Evacuation Tunnel	2557.00	1113.20	956.60	2069.80
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	38.10	36.10	74.20
Total		5499.00	2023.10	2059.90	4083.33
In percentage					74.20 %

2. Concrete Lining Works in Tunnel:

- 967.40 m (34.40%)

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed, 3 foundations and 2 substructure out of 5 completed)
Total		12	11

4. Earthwork:

- Roadway Excavation: 78.70%
- Embankment Filling: 69.40%

5. Overall progress:

- Physical: 49.03% (approximately)
- Financial: 53.95% (including mobilization)

Signature
17th Feb, 2023



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024

Date:- January 08, 2023

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	851.20	931.60	1782.80
2	Evacuation Tunnel	2557.00	1098.60	947.60	2046.20
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	38.10	36.10	74.20
Total		5499.00	1987.90	2041.30	4029.20
In percentage					73.30 %

2. Concrete Lining Works in Tunnel:

- 957.10 m (34.00%)

3. Structures:

S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed, 2 foundations and 2 substructure out of 5 completed)
Total		12	11

4. Earthwork:

- Roadway Excavation: 77.80%
- Embankment Filling: 64.70%

5. Overall progress:

- Physical: 47.90% (approximately)
- Financial: 49.59% (including mobilization)

[Signature]
8th Jan, 2023



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal
Ph. No. 01-5261024

Date:- December 07, 2022

Progress Update of Nagdhunga Tunnel Construction Project

1. Tunnel Excavation Works:

S.N.	Tunnel	Total Length, m	Update Status (approx.)		
			From East, m	From west, m	Total, m
1	Main Tunnel	2688.00	832.20	878.80	1711.00
2	Evacuation Tunnel	2557.00	1045.60	902.50	1948.10
3	Working Audit	126.00		126.00	126.00
4	Cross Passage	128.00	38.10	36.10	74.20
Total		5499.00	1915.90	1943.40	3859.30
In percentage					70.20 %

2. Concrete Lining Works in Tunnel:

- 946.60 m (33.70%)

3. Structures:


S.N.	Structure	Total (Nos)	Completed (Nos)
1	Underpass	3	3
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ongoing (95% land compensation completed, 2 foundations and 2 substructure out of 5 completed)
Total		12	11

4. Earthwork:

- Roadway Excavation: 77.80%
- Embankment Filling: 62.40%

5. Overall progress:

- Physical: 46.26% (approximately)
- Financial: 48.83% (including mobilization)


07.12.2022
(Madhav Prasad Adhikari)
Deputy Project Director



Nagdhunga Tunnel Construction Project



Ref. No.

Kathmandu, Nepal

Date: - July 5, 2022

Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation:

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	718 m	659 m	1377 m
2	Evacuation Tunnel	2557 m	876 m	631 m	1507 m
3	Working Adit	126 m		126 m	126m
4	Cross Passage	128 m	32 m	30 m	62 m
Total		5499 m	1626 m	1446 m	3072 m
In percentage					56.00 %



2. Concrete Lining in Tunnel :

- 436 m (18.00%)

3. Structure:

S. N	Structure	Total (nos)	Completed (nos)
1	Underpass	3	2
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ungoing (foundation works and Land compensation ongoing)
Total		12	10

4. Earthwork:

- Roadway Excavation: 76%
- Filling Embankment: 51%

5. Overall progress:

- Physical: 39% (approximately)
- Financial: 45.50% (including mobilization advance)

(Naresh Man Shakya)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Ref. No.

Kathmandu, Nepal

Date: - June 9, 2022

Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation:

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	660 m	623 m	1283 m
2	Evacuation Tunnel	2557 m	838 m	606 m	1444 m
3	Working Adit	126 m		126 m	126m
4	Cross Passage	128 m	32 m	16 m	48 m
Total		5499 m	1530 m	1371 m	2901 m
In percentage					53.00 %

2. Concrete Lining in Tunnel:

- 341 m (12.70%)

3. Structure:

S. N	Structure	Total (nos)	Completed (nos)
1	Underpass	3	2
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ungoing (foundation works and Land compensation ongoing)
Total		12	10

4. Earthwork:

- Roadway Excavation: 76%
- Filling Embankment: 46%

5. Overall progress:

- Physical: 37% (approximately)
- Financial: 45.50% (including mobilization advance)

(Naresh Man Shakya)
Project Director



Nagdhunga Tunnel Construction Project

Ref. No.

Kathmandu, Nepal

Date: - May 9, 2022

Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation:

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	601 m	603 m	1204 m
2	Evacuation Tunnel	2557 m	828 m	591m	1419 m
3	Working Adit	126 m		126 m	126m
4	Cross Passage	128 m	32 m	16 m	48 m
Total		5499 m	1461 m	1336 m	2797 m
In percentage					50.90 %

2. Concrete Lining in Tunnel:

- 237 m (8.4%)

3. Structure:

S. N	Structure	Total (nos)	Completed (nos)
1	Underpass	3	2
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	3
5	Flyover	1	Ungoing (foundation works and Land compensation ongoing)
Total		12	10

4. Earthwork:

- Roadway Excavation: 76%
- Filling Embankment: 39%

5. Overall progress:

- Physical: 35.5% (approximately)
- Financial: 45.50% (including mobilization advance)

Note: The work at sight will be closed from 29th Baisakh (night shift) to 31st Baisakh, 2079 due to Local Election.

(Naresh Man Shakya)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project

Ref. No.

Kathmandu, Nepal

Date: - March 6, 2022

Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation:

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	499 m	496 m	995 m
2	Evacuation Tunnel	2557 m	790 m	577m	1367 m
3	Working Adit	126 m		126 m	126m
4	Cross Passage	128 m	28 m	16 m	44 m
Total		5499 m	1317 m	1215 m	2532 m
In percentage					46 %

2. Concrete Lining in Tunnel:

- 140 m (5%)

3. Structure:

S. N	Structure	Total (nos)	Completed (nos)
1	Underpass	3	2
2	Box Culvert	4	3
3	Overpass	1	1
4	Bridge	3	2
5	Flyover	1	Ungoing (foundation works and Land compensation ongoing)
Total		12	8

4. Earthwork:

- Roadway Excavation: 76%
- Filling Embankment: 30%

5. Overall progress:

- Physical: 33% (approximately)
- Financial: 40% (including mobilization advance)

(Naresh Man Shakya)
Project Director



Nagdhunga Tunnel Construction Project

Ref. No.



Kathmandu, Nepal

Date: - February 3, 2022

Progress Update

1. Tunnel Excavation:

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	437 m	438 m	875 m
2	Evacuation Tunnel	2557 m	778 m	562m	1340 m
3	Working Adit	126 m		126 m	126m
4	Cross Passage	128 m	28 m	15 m	43m
Total		5499 m	1243m	1141 m	2384 m
In percentage					43.35%

2. Structure:


S. N	Structure	Total (nos)	Completed (nos)
1	Underpass	3	2
2	Box Culvert	4	3
3	Overpass	1	1
4	Bridge	3	2
5	Flyover	1	Foundation started / land acquisition is going on
Total		12	8

3. Earthwork:

- Roadway Excavation: 75%
- Filling Embankment: 29%

4. Overall progress:

- Physical: 30% (approximately)
- Financial: 37% (including mobilization advance)


(Naresh Man Shakya)
Project Director



Government of Nepal
Ministry of Physical Infrastructure & Transport
Department of Roads
Development Cooperation Implementation Division
Nagdhunga Tunnel Construction Project



Kathmandu, Nepal

Date: - January 4, 2022

Progress Update of Nagdhunga Tunnel Construction Project.

1. Tunnel Excavation:

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	372 m	364 m	736 m
2	Evacuation Tunnel	2557 m	746 m	530m	1276 m
3	Working Adit	126 m		126 m	126m
4	Cross Passage	128 m	27 m	15 m	43m
Total		5499 m	1145m	1035 m	2181 m

2. Structure:

S. N	Structure	Total (nos)	Completed (nos)
1	Underpass	2	1
2	Box Culvert	4	4
3	Overpass	1	1
4	Bridge	3	2
5	Flyover	1	Under land acquisition
Total		11	8

3. Earthwork:

- Roadway Excavation: 73.5%
- Filling Embankment: 28%

4. Overall progress:

- Physical: 27%
- Financial: 37% (including mobilization advance)

(Naresh Man Shakya)

Project Director

Date: October 24, 2021

Progress Update of Tunnel Excavation.

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	273 m	268m	541 m
2	Evacuation Tunnel	2557 m	639 m	418m	1057 m
3	Working Adit	126 m		126 m	126 m
4	Cross Passage	128 m	23 m	15 m	38 m
	Total	5499 m	935 m	827 m	1762 m

Progress Update of Tunnel Excavation.

S. N	Tunnel	Total	Update Status, (approx.)		
			From East	From west	Total
1	Main Tunnel	2688 m	273 m	268m	541 m
2	Evacuation Tunnel	2557 m	639 m	418m	1057 m
3	Working Adit	126 m		126 m	126 m
4	Cross Passage	128 m	23 m	15 m	38 m
	Total	5499 m	935 m	827 m	1762 m